


**20% COMPONENT OF THE IRA UTILIZATION  
FOR FOURTH QUARTER, CY 2013**

**CITY OF VALENZUELA**

PROGRAM OR PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLTN DATE	PROJECT STATUS		No. Of Extensions if any	REMARKS
					% OF COMPLETION	Total Cost Incurred to Date		
<b>SOCIAL DEVELOPMENT - 20% 2013</b>								
26	Extension & Improvement of Canumay East HC	Canumay E	1,729,443.59	10/14/2013	11/23/2013	-	-	
27	Renovation & Imp. Of Tugatog Health Center	V. Reales	852,824.77	10/9/2013	11/18/2013	49.21	419,649.48	
28	Renovation & Imp. Of Bignay Health Ctr.	Bignay	1,029,739.23	10/11/2013	12/10/2013	73.97	761,664.84	
29	Renovation & Imp. Of Lawangbato Health Ctr.	L. Bato	1,512,814.38	10/11/2013	12/10/2013	67.25	1,017,303.51	
30	Renovation & Imp. Of Bagbaguin Health Ctr.	Bagbaguin	1,611,772.55	10/16/2013	12/18/2013	-	-	
31	Imp. Of Road & Drainage, G. Deniega St. Int. 1-8	Arkongbato	1,622,165.09	10/15/2013	1/13/2014	96.83	1,570,689.54	
32	Imp. Of Road & Drainage, E. Gabriel St. Int. 1-6	Arkongbato	2,121,140.27	9/26/2013	1/24/2014	35.20	746,556.65	
33	Imp. Of Road & Drainage, M. Umutia St. Int. 1-4	Arkongbato	327,671.43	10/9/2013	12/8/2013	85.62	280,550.81	
34	Imp. Of Road at Sagio Street, Interior 1	Arkongbato	47,347.38	10/9/2013	11/13/2013	81.79	38,723.48	
35	Imp. Of Road & Drainage at Maligaya Street	Palasan	3,099,438.25	9/26/2013	11/25/2013	60.15	1,864,258.02	1
36	Imp. Of Drainage, Curbs & Gutter at Road 3	Marulas	4,987,860.97	11/18/2013	3/18/2014	26.10	1,301,877.51	1
37	Imp. Of Juana Dilag Street	Molanday	1,006,713.84	10/2/2013	11/16/2013	100.00	1,006,713.34	
38	Imp. Of Roads & Drainage at Sitio Kabatahan	GTDL	11,199,965.59	10/9/2013	3/18/2014	-	-	
39	Completion of Wawangpulo MPH	W. Pulo	1,708,296.54	10/9/2013	12/8/2013	17.73	302,892.07	
40	Completion of Bignay MPH	Bignay	4,598,317.73	10/21/2013	12/20/2013	-	-	1
41	Completion of Palawan MP Building	V. Reales	3,624,635.73	10/21/2013	12/24/2013	50.96	1,847,133.10	1
	sub-total		41,080,147.34				11,157,992.35	
	<b>GRAND TOTAL</b>		<b>124,305,067.24</b>				<b>50,834,575.30</b>	

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
PIA FEBES P. DURINO  
Acting City Budget Officer

  
REXLON T. GATCHALIAN  
City Mayor