## 20% COMPONENT OF THE IRA UTILIZATION FOR THIRD QUARTER, CY 2015

CITY OF VALENZUELA page 1 of 2 pages

			TOTAL	DATE	TARGET	PROJECT STATUS		No. Of	
	PROGRAM OR PROJECT	LOCATION			COMPLETION	% OF	Total Cost	Extensions	REMARKS
			COST	STARTED	DATE	COMPLETION	Incurred to Date	if any	
SOCIAL DEVELOPMENT - 20% 2015									
	IMPROVEMENT/ CONSTRUCTION OF ROADS		177,074,839.20						
1	Improvement of P. De Guia Street	Bisig	244,351.20			4.50	10,991.85		Bidding on 5/12/15
2	Improvement of Tokwa Compound	Bisig	590,705.65			46.21	272,947.86		Bidding on 5/12/15
3	Imp. Of Road & Drainage at L. San Diego Street	Canumay W.	17,627,427.96			-	-		Bidding on 4/14/15
4	Upgrading & Imp. Of Rd. & Drainage at Sampaguita St.	Balangkas	10,964,991.87			-	-		Bidding on 4/14/15
5	Upgrading & Imp. Of Rd. & Drainage at Ilang-Ilang St.	Balangkas	4,975,690.23			99.76	4,963,556.53		Bidding on 4/7/15
6	Upgrading & Imp. Of Rd. & Drainage at Jasmin St.	Balangkas	3,966,603.32			99.74	3,956,129.06		Bidding on 4/7/15
7	Upgrading & Imp. Of Road & Drainage along								
	Balangkas Bukid	Balangkas	10,186,073.60			85.91	8,751,105.69		Bidding on 4/14/15
8	Imp. Of Road & Drainage at Encarnacion Street	Marulas	8,051,311.45			-	-		Bidding on 4/14/15
9	Imp. Of Road & Drainage at Galguerra Compound	Marulas	5,031,242.52			58.14	2,925,248.28		Bidding on 4/14/15
10	Imp. Of Road & Drainage at Avocado Street	GTDL	5,676,386.08			50.72	2,879,291.82		Bidding on 4/14/15
11	Drainage Const. & Rd. Improvement at Sitio Kabatuhan	GTDL	3,964,601.37			-	-		Bidding on 4/7/15
12	Imp. Of Road & Drainage at Malinis Street	Lawang Bato	18,893,213.96			-	-		Bidding on 4/21/15
13	Imp. Of Road & Drainage at F. San Diego Street	V. Reales	25,311,708.79			31.93	8,081,119.58		Bidding on 4/21/15
14	Improvement of Diokno Street	Bisig	297,913.17			46.54	138,649.00		Bidding on 5/12/15
15	Improvement of E. Salvador Street	Bisig	956,557.80			43.78	418,744.68		Bidding on 5/12/15
16	Improvement of M. Aquino Street	Bisig	1,589,412.27			40.76	647,894.92		Bidding on 5/12/15
17	Imp. Of Road & Drainage at Kabesang Pino Street	P. Villa	3,441,979.43			99.97	3,440,997.65		Bidding on 4/7/15
18	Improvement of Coloong 2 Road	Coloong	3,172,274.34			99.91	3,169,404.94		Bidding on 4/7/15
19	Imp. Of Road & Drainage at Rubyville - F. Lazaro St.	Canumay W.	3,095,139.31			100.00	3,095,139.31		negotiated
20	Upgrading of F. Lozada Street	Palasan	631,899.50			99.50	628,718.65		Bidding on 4/21/15
21	Imp. Of Road & Drainage at R. Constantino Street	Pasolo	1,964,091.72			99.92	1,962,602.20		Bidding on 5/12/15
22	Imp. Of Road & Drainage at Tamaraw Hills	Marulas	24,448,358.53			-	-		Bidding on 4/4/15

sub-total page 1 155,081,934.07 45,342,542.02

## 20% COMPONENT OF THE IRA UTILIZATION FOR THIRD QUARTER, CY 2015

CITY OF VALENZUELA page 2 of 2 pages

			TOTAL	DATE	TARGET	PROJECT STATUS		No. Of	
	PROGRAM OR PROJECT	LOCATION			COMPLETION	% OF	Total Cost	Extensions	REMARKS
			COST	STARTED	DATE	COMPLETION	Incurred to Date	if any	
	SOCIAL DEVELOPMENT - 20% 2015								
	IMPROVEMENT/ CONSTRUCTION OF ROADS								
23	Projects per Barangay		12,000,000.00			-	-		
-	Imp. Of Elysian Subdivision Road	Marulas	3,337,626.69			100.00	3,337,626.29		negotiated
25	Additional Cost for the Proposed Construction of								
	Drainage & Road Imp. at Sitio Kabatuhan	GTDL	1,245,426.01			99.38	1,237,651.23		negotiated
26	Improvement of Balikatan Street	Tagalag	499,999.56			99.78	498,914.34		Bidding on 4/16/15
27	Improvement ff Multi-Purpose Hall	M. Lupa	303,134.07			-	-		
28	500k Additional for Mapulang Lupa	M. Lupa	196,865.93			-	-		
29	Installation of Street Lights on Various Locations		860,605.20			100.00	860,605.20		completed
30	Installation of Street Lights on Various Locations		915,153.08			100.00	520,675.80		completed/discount
31	Additional Projects		644,572.14			-	-		
32	Addtl. facilities for electrification at de Gula st.	GTDL	1,489,522.45			100.00	1,489,522.45		completed
33	Construction of Pathway at Pag-Ibig Street	Lingunan	499,999.63			-	-		
	sub-total page 2		21,992,904.76				7,944,995.31		
<u> </u>									

GRAND TOTAL 177,074,838.83 53,287,537.33

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

PIA FEBES P. AQUINO

**REXLON T. GATCHALIAN** 

Acting City Budget Officer City Mayor

indnjc

filename: #dilgrequirement