

**20% COMPONENT OF THE IRA UTILIZATION  
FOR SECOND QUARTER, CY 2021**

CITY OF VALENZUELA

page 1 of 2 pages

PROGRAM OR PROJECT		LOCATION	TOTAL	DATE	TARGET	PROJECT STATUS		No. Of	REMARKS
			COST	STARTED	COMPLETION	DATE	% OF COMPLETION	Total Cost Incurred to Date	
20% CDF 2021			305,812,799.00						
1	Road and Drainage Improvement at Dela Cruz St.	Arkong Bato	4,038,410.50			-	-		
2	Road and Drainage Improvement at H. Bautista St.	Arkong Bato	7,368,786.20			-	-		
3	Road and Drainage Improvement at Ibaba St.	Bignay	24,500,000.00			-	-		
4	Road and Drainage Impvt at C. Francisco St. to R. Jacinto	Canumay West	15,000,000.00			-	-		
5	Road and Drainage Improvement at Donesa St. (Phase 3)	Canumay West	6,000,000.00			-	-		
6	Road and Drainage Improvement at M. Gregorio St. (Phase 3)								
	Lazaro St. to M. Gregorio Overpass	Canumay West	12,100,000.00			-	-		
7	Road and Drainage Improvement at Sacred Heart Road Network	Canumay West	32,000,000.00			-	-		
8	Road and Drainage Improvement at Coloong Road	Coloong	17,000,000.00			-	-		
9	Road and Drainage Impvt at Esteban North ( Col. R. Lazaro St.)	Dalandanan	6,000,000.00			-	-		
10	Road and Drainage Improvement at Esteban North (Lope St.)	Dalandanan	19,000,000.00			-	-		
11	Road and Drainage Improvement at A. Marcelo St.	Dalandanan	11,800,000.00			-	-		
12	Road and Drainage Improvement at Elsewhere St. (connecting								
	road along I. Fernando St.)	Malanday	12,500,000.00			-	-		
13	Road and Drainage Improvement at Mendoza St. (connecting								
	road along I. Fernando St.)	Malanday	8,200,000.00			-	-		
14	Road and Drainage Improvement at Orchid St.	Tagalag	1,310,000.00			-	-		
15	Road and Drainage Improvement at Jasmin St.	Tagalag	3,400,000.00			-	-		
16	Road and Drainage Improvement at Santan St.	Tagalag	1,000,000.00			-	-		
17	Road and Drainage Improvement at Sunflower St.	Tagalag	1,800,000.00			-	-		
18	Road and Drainage Improvement at Main Road and Central								
	Raminel Subdivision	Veinte Reales	7,050,000.00			-	-		
19	Road and Drainage Improvement at M. Delos Reyes St., to								
	Doon St.	Gen. T. de Leon	7,000,000.00			-	-		
	Subtotal		197,067,196.70				-		

**PIA FEBES P. AQUINO**  
OIC, City Budget Office

che-cdf-2021