



**20% COMPONENT OF THE IRA UTILIZATION  
FOR SECOND QUARTER, CY 2015**

**CITY OF VALENZUELA**

PROGRAM OR PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		No. Of Extensions if any	REMARKS
					% OF COMPLETION	Total Cost Incurred to Date		
SOCIAL DEVELOPMENT - 20% 2015								
IMPROVEMENT/ CONSTRUCTION OF ROADS								
23	Projects per Barangay	12,000,000.00			-	-		
24	Imp. Of Elysian Subdivision Road	3,337,626.69	Marulas		-	-		negotiated
25	Additional Cost for the Proposed Construction of Drainage & Road Imp. at Sitio Kabatuhan	1,245,426.01	GTDL		99.38	1,237,651.23		negotiated
26	Improvement of Balikatan Street	499,999.56	Tagalag		-	-		Bidding on 4/16/15
27	Improvement ff Multi-Purpose Hall	303,134.07	M. Lupa		-	-		
28	500k Additional for Mapulang Lupa	196,865.93	M. Lupa		-	-		
29	Installation of Street Lights on Various Locations	860,605.20			100.00	860,605.20		completed
30	Installation of Street Lights on Various Locations	915,153.08			100.00	520,675.80		completed/discount
31	Additional Projects	644,572.14			-	-		
32	Addtl. facilities for electrification at de Gula st.	1,489,522.45	GTDL		100.00	1,489,522.45		completed
33	Construction of Pathway at Pag-Ibig Street	499,999.63	Lingunan		-	-		
	sub-total page 2	21,992,904.76				4,108,454.68		
GRAND TOTAL		177,074,838.83			4.07	7,203,593.99		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**PIA FEBES P. AQUINO**  
Acting City Budget Officer

  
**REXLON T. GATCHALIAN**  
City Mayor