


**20% COMPONENT OF THE IRA UTILIZATION
FOR THIRD QUARTER, CY 2018**

CITY OF VALENZUELA

page 1 of 1 page

	PROGRAM OR PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		No. Of Extensions if any	REMARKS
						% OF COMPLETION	Total Cost Incurred to Date		
	20% CDF 2018								
	IMPROVEMENT/ CONSTRUCTION OF ROADS		231,996,128.00						package/bidding date
1	Improvement of St. Francis Street, New Prodon	GTDL	1,800,000.00	04-25-18	11-11-18	-	-		CRN-012/ 3-20-18
2	Upgrdng of Rd&Const.Drainage, Teachers' Village	GTDL	1,200,000.00	04-25-18	11-11-18	-	-		CRN-012/ 3-20-18
3	Upgrdng of Rd&Const.Drainage, Maria Street	GTDL	800,000.00	04-25-18	11-11-18	-	-		CRN-012/ 3-20-18
4	Imp. Of Road & Drainage at RMS Ville	GTDL	8,400,000.00	04-25-18	11-11-18	-	-		CRN-012/ 3-20-18
5	Imp. Of Road at JP Rizal St., Arty Subdivision	Karuhatan	4,000,000.00	05-14-18	12-15-18	-	-		CRN-021/ 3-27-18
6	Concreting of Sto. Rosario Street	Karuhatan	2,500,000.00	05-14-18	12-15-18	-	-		CRN-021/ 3-27-18
7	Imp. Of Road & Drainage at Daliva Street	Karuhatan	3,100,000.00	05-14-18	12-15-18	-	-		CRN-021/ 3-27-18
8	Road Reblocking at Arty Subdivision	Lawangbato	4,600,000.00	05-14-18	12-15-18	-	-		CRN-021/ 3-27-18
9	Rotonda (roundabout)	Lawangbato	5,500,000.00	05-14-18	12-15-18	-	-		CRN-021/ 3-27-18
10	Upgrading of Rd & Drainage at Ciudad Grande	Lingunan	22,900,000.00	06-12-18	12-04-18	50.04	11,458,646.79		CRN-026/ 4-03-18
11	Upgrading of Rd & Drainage at J. San Miguel St.	Malinta	24,600,000.00	05-07-18	12-31-18	-	-		CRN-027/ 4-03-18
12	Const.of Fence& Cementing at Kaunlaran Cmpd.	Paso de Blas	800,000.00	06-01-18	11-13-18	84.70	677,631.95		CRN-014/ 3-20-18
13	Upgrading of Rd & Drainage at Raminel Subd.	V. Reales	7,200,000.00	04-25-18	09-23-18	-	-		CRN-013/ 3-20-18
14	Improvement of Calixtro Street	Wawangpulo	2,000,000.00	06-04-18	09-02-18	-	-		CRN-033/ 4-10-18
15	Proposed Valenzuela Central Park		46,270,000.00	07-04-18	05-15-19	15.09	6,983,427.54		CRN-023/ 3-27-18
16	Installation of Streetlights along Mc Arthur HW		96,250,000.00	06-25-18	12-22-18	24.55	23,627,464.85		CRN-020/ 3-27-18
	GRAND TOTAL OF PROJECTS		231,920,000.00	/			42,747,171.13		
	UNAPPROPRIATED		76,128.00	/					

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


PIA FEBES P. AQUINO
OIC, City Budget Office


REXLON T. GATCHALIAN
City Mayor